



Construction Update – May 13, 2021

Highway and project ID	WIS 78 Reconstruction Project (ID 5630-06-72)
Project limits, location	Eagle View Court to Weynand Road Prairie du Sac to Merrimac Sauk County
Project length	8.54 miles
Overall schedule	April 22, 2021 – Late September 2021
Project contact	Jon Maxwell, P.E. Consultant Project Leader MSA Professional Services, Inc. jmaxwell@msa-ps.com Mobile Phone: (608) 963-4539

Note: Updates are shown in red below.

Project Description:

Reconstruction along 8.54 miles of WIS 78 between Prairie du Sac and Merrimac. Construction operations consist of asphalt pavement, common excavation, base aggregate, select crushed material, concrete curb and gutter replacement, beam guard replacement, rumble strips, signing and pavement marking.

Overall traffic impacts:

WIS 78 is closed to through traffic with local traffic access maintained. The highway closure begins at Eagle View Court and ends at Weynand Road. WIS 78 through traffic is detoured via US 12, WIS 33 and I-90/94. WIS 113 through traffic is detoured via WIS 78, County DL and WIS 113.

The grading and select crushed material/base aggregate placement operations will result in local traffic having non-continuous flow through the work zone in the vicinity where the heavy construction is occurring. This means access to your destination will remain open; however, you will need to modify your approach using other routes since sideroads and driveways may only have ingress and egress from a single direction. Please plan ahead and allow extra time to reach your destination.

Work completed since last update (by roadway segment):

MOON VALLEY BRIDGE to WEYNAND ROAD-

- Continued base aggregate placement, shaping and compaction.
- Placed the new concrete curb and gutter.

LUCILLE LANE to MOON VALLEY BRIDGE-

- Completed the heavy construction work consisting of grading, select crushed material and initial base aggregate placement operations. The heavy construction work operation is currently west of the Lucille Lane intersection.

WIS 113 to LUCILLE LANE-

- Actively working on the heavy construction work consisting of grading, select crushed material and initial base aggregate placement operations in this section and will continue moving westward towards the WIS 113 intersection.

****Local traffic will not be able to pass through this area due to heavy construction work.****

Anticipated work schedule for next week (by roadway segments):

WIS 113 to WEYNAND ROAD-

- Continued base aggregate placement, compaction and shaping will continue.
- Install new concrete curb and gutter at the Eagle Point Drive, WIS 113, Lucille Lane and Oak Road intersections are scheduled to start on Friday May 21st.

GOETTE ROAD to WIS 113-

- The heavy construction work consisting of grading, select crushed material and initial base aggregate placement operations will work through the WIS 113 intersection area and then continue moving westward towards the Goette Road intersection.

****Local traffic will not be able to pass through this area due to heavy construction work.****

EAGLE VIEW COURT to 1500' NORTH of KELLER ROAD (N)-

- Mill off asphalt surface from WIS 78 & CTH Z roadways.
- Strip topsoil on large fill slopes just north of Keller Road (N)

1500 FT SOUTH of SUNSET DRIVE to GOETTE ROAD-

- Minor operations consisting of traffic control maintenance and staking.



Grading operations approaching Lucille Lane intersection, (5/13/21)



Select crushed material/base aggregate in front of Moon Valley Landing, (5/13/21)